



Master Plan Remaining Elements - Project Schedule

	2019												2020				
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Feb	Mar
Coordination Elements																	
Alternatives Development and Evaluation																	
Prepare Alternatives Development and Evaluation																	
Working Paper Review Period																	
Implementation and Phasing Strategy																	
Prepare Implementation and Phasing																	
Working Paper Review Period																	
Financial Strategy																	
Prepare Financial Plan																	
No Working Paper - To be included in Draft Master Plan Report																	
Master Plan Reporting																	
Master Plan Report																	
Executive Summary																	
Development of Full Airport Layout Plan Set																	
Prepare Full Draft ALP Set																	
RIAC reviews Draft ALP Set																	
Submit ALP Set to FAA																	
FAA and OEAAA reviews ALP Set																	
Stakeholder and Public Involvement Program																	
RIAC Hosted Open House Forums																	
Public Workshops																	

◆ Milestone of Note

FAA Effort
 Summary Task
 Consultant Task Activity
 RIAC Review/Task Period